

## **48X Complex Construction Update June 2023**

### Completed Work

- Footings – 100% complete
- Under-slab utilities installed
- Perimeter stem walls
- Hydronic piping and joint trench utilities installed south of building
- Mock-up foundation and framing complete

### Current Construction

- Crane and man-lift set-up
- Steel erection commences
- Hydronic piping in 48<sup>th</sup> Street

### Look Ahead

- Decking starts mid July
- Concrete encase grade beams - early August
- Under slab utilities – late August

For More Information Contact:  
Government and Community Relations  
UC Davis Health  
916-734-5441

Email: [HS-community.relations@ucdavis.edu](mailto:HS-community.relations@ucdavis.edu)

