



Aggie Square Construction Update May 2022

Completed Work

- Assembly of field office trailers and utility hook ups
- Install construction entrance
- Demolition of existing utilities including coordination with SMUD on transformer removal

Current Construction Activities

- Mass grading for foundation mat slabs
- Prefabrication of reinforcing for mat slabs
- Underground Utility Identification Study for PS6

Look Ahead

- Complete mass grading for foundation mat slab and certify building pads
- Decommission existing transformer and remove underground conduit
- Install access ramps and decks for construction trailers
- Install fencing for PS6

For More Information Contact:

Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

