

UCD Rehab Hospital Construction Update February 2022

Completed Work:

- Reinforcing steel for decks and curbs
- Slab on roof deck poured
- Temp power pulled into the building
- Mechanical curbs poured on lower roof
- Framing wall layout completed on first floor
- Erected Scaffolding

Current Construction Activities:

- Fireproofing on First floor
- Framing on first floor
- Overhead horizontal piping on first floor
- Installing duct at vertical deck penetrations
- Installing conduits at vertical deck penetrations
- MEP hangers, supports and beam clamps on second floor
- Installing temporary parapets at rooftops
- Installation of temp lighting in building

Look Ahead:

- Shrink wrap scaffold for winterization
- Exterior Framing
- Temporary torch down roofing
- Metal stair installation
- Install wall backing
- Hang drywall first floor
- Complete Interior Mockup

For More Information Contact:

Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu



