

## UCD Rehab Hospital Construction Update January 2022

### Completed Work:

- Slab on second floor metal deck Pours 1 & 2
- Top out Erection of Structural Steel
- Installation of second floor and roof metal decks
- Complete electrical and trash enclosure CMU
- SMUD primary transformer pad set
- MEP deck penetrations and inserts installed

### Current Construction Activities:

- Fireproofing equipment mobilization and begin spray
- First floor wall layout
- First floor top track, clips and beam clamps installation
- Pulling temp power into the building
- Install reinforcing steel on roof deck
- Install Permanent stair towers
- Scaffold erection
- Exterior mockup testing

### Look Ahead:

- Pour roof deck SOMD
- Shrink wrap scaffold for winterization
- Exterior Framing
- First floor framing
- Set Elevator Screens and Hoist Beams
- Install Conduits, Piping and Ductwork

For More Information Contact:  
Government and Community Relations  
UC Davis Health  
916-734-5441  
Email: [HS-community.relations@ucdavis.edu](mailto:HS-community.relations@ucdavis.edu)





