

UCD Rehab Hospital Construction Update November 2021

Completed Work:

- Delivery and Placement of Grease Interceptor
- Compaction of building pad
- Dig, Installation and Compaction of SMUD Primary Conduits
- Framing of Exterior Mockup
- Set temp power transformer

Current Construction Activities

- Installation of Under Slab Plumbing
- Installation of Under Slab Temporary Power
- Slab on grade Permanent Power
- Under Slab Rock Placement and Compaction
- Digging SOG Perimeter Footings
- SOG Vapor Barrier
- Form Perimeter of the SOG
- Form slab depressions

Look Ahead

- Install Rebar for Slab Reinforcement
- Slab on grade pours 1 and 2
- Installation of Remaining Storm drains, fire and water lines
- Jobsite Weatherization Preparation (Grade, prep and temporary surrounding access road.)
- Installation of PG&E Gas Meter
- Installation of UG Fire riser
- Pull Temp Electrical Feeders

For More Information Contact:
Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

