

Aggie Square Construction Update March 2022

Completed Work

- Demolition of parking par for construction trailer assembly
- Safe off and removal of parking lot lighting within the limits of proposed construction
- Installation of perimeter security fence has started

Current Construction Activities

- Perimeter security fence installation
- Assembly of field office trailers
- Demolition of existing parking areas and trees

Look Ahead

- Asphalt removal at building footprints
- Utility demolition under building footprint
- Rough grading for building mat slabs
- Fabrication of first rebar cages

For More Information Contact:
Government and Community Relations
UC Davis Health
916-734-5441
Email: HS-community.relations@ucdavis.edu

