

Eye Center Construction Update July 2021

Completed Work:

- Underground directional boring for electrical service from Central Plant
- Pulled conductors from building to Central Plant
- Exterior wall metal panel installation south elevation

Current Construction Activities

- Roofing ongoing
- Interior utility rough-ins continue
- Interior and exterior metal stud framing continues
- Started interior drywall
- Interior framing of ACC renovation space
- Exterior wall metal panel installation south bridge connection and west elevations
- Trench backfill and compaction of underground electrical to Central Plant

Look Ahead

- Roofing continues
- Hanging interior drywall
- Building enclosure dry-in
- Exterior metal panel construction
- Energizing building from Central Plant
- Interior utilities
- Interior framing

For More Information Contact:
Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

