

Aggie Square Construction Update October 2023

Completed Work

- Life Science Technology Engineering Building (LSTE) Interiors Level 3 casework, Level 5 paint, Level 5 drywall, tape, and finish, Level 5 paint, and Levels 6-8 rough-in and framing. Envelope Roofing, Set level 8 west elevation units.
- **Life-Long Learning Building (LLL) Interiors** Level 2 rough-in and framing, Levels 6-8 rough-in and framing, Level 5-6 drywall, tape, and finish, and Level 4 paint. **Envelope** Roofing, and exterior waterproofing levels 1-2.
- Parking Structure 6 Slab-on-grade complete, electrical rough-in and rebar, elevator shaft framing.

Current Construction Activities

- Life Science Technology Engineering Building (LSTE) Interiors Level 3 casework, Level 3 ceiling grid, Level 5 drywall, tape, and finish, Level 5 paint, and Levels 6-8 rough-in and framing. Structure Loading dock backfill and grading. Envelope Roofing and Level 1 glass.
- Life-Long Learning Building (LLL) Interiors Levels 1-2 rough-in and framing, Level 4 paint, Level 4 ceiling grid, Level 5-6 drywall, tape, and finish, Levels 7-8 rough-in and framing. Envelope Roofing and Exterior waterproofing levels 1-2.
- Parking Structure 6 Site Grading, electrical site work, pull main feeders, and interior rough-in and framing.

Look Ahead

- Life Science Technology Engineering Building (LSTE) Interiors Level 5 ceiling grid, Level 6 paint, Level 6-7 drywall, tape, and finish, Levels 7-8 rough-in and framing. Structure Loading dock foundations. Envelope Roofing and Level 1 glass.
- Life-Long Learning Building (LLL) Interiors Levels 1-2 rough-in and framing, Level 5-6 paint, Level 5 ceiling grid, Level 7-8 drywall, tape, and finish and elevator installation. **Envelope** Penthouse stucco system, Exterior brick levels 1-2.
- Parking Structure 6 Interior rough-in and framing, elevator installation, pour site curbs and walkways, landscaping.

For More Information Contact:
Government and Community Relations
UC Davis Health
916-734-5441

Email: HS-community.relations@ucdavis.edu

